



## DFW Connector Project: Construction Milestones Checklist

January 2012

Bridges	Start	Finish
Southbound International Parkway bridges north of DFW Airport	✓	✓
First half of Main Street	✓	✓
Eastbound SH 114 to northbound SH 121 direct connector	✓	✓
First half of William D. Tate	✓	✓
Second half of Main Street (substantial completion)	✓	✓
Westbound SH 114 mainlanes and frontage road over SH 26	✓	July 2012
Second half of William D. Tate	✓	Summer 2012
Northbound SH 121 to westbound SH 114 direct connector	✓	Late 2013
Eastbound SH 114 to southbound SH 121 direct connector	✓	Late 2013
FM 1709	✓	Late 2013
Texan Trail	✓	Late 2013
Paving	Start	Finish
Eastbound SH 114 from Main Street to International Parkway	✓	✓
Westbound SH 114 from Main Street to FM 1709	✓	Summer 2012
Westbound SH 114 from International Parkway to Main Street	✓	Late 2013
Eastbound SH 114 from FM 1709 to Main Street	Last quarter of 2012	Last quarter of 2013
DFW Airport	Start	Finish
Southbound International Parkway bridge over SH 114	✓	✓
Eastbound SH 114 to southbound International Parkway ramp	✓	✓
Westbound SH 114 to southbound International Parkway	✓	April 2012
Northbound International Parkway to eastbound SH 114 ramp	✓	Second quarter of 2012



Safer. Cleaner. Faster.

connecting  
people

